S.
625.704
H3fe
March 7, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6575 4

MAR 14 1983
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA
DEPARTMENT OF HIGHWAYS

FIELD ENGINEERING AND CONSTRUCTION
PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

March 7, 1983




DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
LIBERTY
HILL
TOOLE
GLACIER
PONDERA
TETON
CHOUTEAU
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DANIELS
SHERIDAN
WIBAUX
PRAIRIE
FALLON
CARTER
POWDER
RIVER
FERGUS
PETROLEUM
GARFIELD
MUSSELSHELL
GOLDEN VALLEY
ROSEBUD
TREASURE
YELLOWSTONE
STILLWATER
SWEET GRASS
BROADWATER
JEFFERSON
GALLATIN
MADISON
BEAVERHEAD
DEER LODGE
SILVER BOW
GRANITE
POWELL
GRAVELLI
LEWIS AND CLARK
CASCADE
MEAGHER
WHEATLAND
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
LINCOLN
FLATHEAD
SANDERS
MINERAL
MISSOULA
NORTH DAKOTA
SOUTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
1 to 1 END
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
COOPERATIVE WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Moose - South RS 212-2(1)3	G, GS, PMS 4.7 Miles	Final PIH.	44	39	Dec. 1983
Elmo - Rollins F 5-2(5)	G, GS, PMS & Struct. 5.4 Miles	Plans To Checker	0	87	June 1984
Dayton - Lake Mary Road RS 352-1(1)	G, GS, PMS 1.2 Miles	Plans To Checker	0	86	June 1984
Ronan - West F 6-1(18)68	PMS Overlay 7.0 Miles	Plans To Checker	21	77	June 1984
Whitefish West & South F 5-3(16)126	PMS Overlay 1.2 Miles	Final PIH	36	35	Sept 1984
Fortine - Northwest F 5-2(21)61	PMS Overlay 6.0 Miles	Final PIH.	19½	35	Sept 1984
E. Stage Flathead Lake F 5-1(2)0	PMS Overlay 3.6 Miles	Final PIH	24	35	Sept 1984
West Reserve Drive RS 548-1(1)0	G, GS, PMS 1.7 Miles	Plans To Checker	0	80	Jan 1984
Thompson Falls Northwest FR 6-1(8)29	PMS Overlay 16.8 Miles	Plans To Checker	4	75	May 1983
Perma Canyon RS 382-1(1)	G, GS PMS 2.8 Miles	Prelim PIH	123	18	Oct 1983
Milton Road RS 263-1(4)	G, GS PMS 4.7 Miles	Final PIH	0	33	Nov 1985
Flathead County Line South F 5-2(3)86	G, GS, PMS 7.7 Miles	Final PIH	0	40	Jan 1987
Dixon North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	0	0	July 1987
Superior East & West IR 90-1(98)43	PMS Overlay 19.7 Miles	Final PIH	498½	17	May 1983
Bonner North East & West IR 90-3(NP)142	PMS Overlay 7.6 Miles	Final PIH	0	0	June 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Beaverhill East — IR 90-3(59)135	PMS Overlay — 7.6 Miles	Final PIH.	40	10	June 1983
Clinton East & West — IR 90-2(73)119	PMS Overlay — 15.7 Miles	Final PIH	8	10	July 1983
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				
— — — — — — — —	— — — — — — — —				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: I 90-1(95)22
PROJ. NAME: Drexel-E&W.
LENGTH: 6.2
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,602,015.26
CONTRACTOR: Northwest Const. Inc.
FROM (town): Kirkland, Wash.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: M.M.R.
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: Bids were opened on February 24th. We have received no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION BUREAU

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83 Feb. 1983

PROJECT NO.: I-IG90-1(61)27U-7
PROJ. NAME: Jack Silvey
LENGTH: .1
COUNTY: Missoula
CONTRACT TIME: 200 Working days
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 18
% TIME USED: 0
NO. MEN EMPLOYED: 14-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,911,556.
CONTRACTOR: ODA Const. Co.
FROM (town): Billings, Mt. 59101
AWARD DATE:
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 549-7401
ADDRESS: Star Route
St Regis, Mt. 59866

% of Mg or Items Complete; 2350 Tn. Mine 32, Sub Conc. 52, Stru. Steel 18, Stru. Exc. T-1 23 T-2 57, Shoring/Underpinning Items 42, Misc. 50, Bit. Mat'ls 53, Dry. Sur. Const. 40

GENERAL: Little Joe Sign #1 Str. (T-1) ; Route 1/2.3 No. 4 Complete.
St. Regis Interchange #IG 90-1(30)29; B-2 Eb/WB Sub Complete, E-3 EB/WB Retaining Wall complete. Contractor setting inspection forms for B-3 EB Bridge near St Regis River.
R-2 P-3 Excavation at Dam Site, exc. complete ready for concrete.
NB P-2 Replaced, backfilled, cofferdam removed
EB P-2 Ftg. Shaft cap completed, backfilled, removed.
R-3 P-2 Shaft # cap complete, backfilled & forms removed
E-3 P-1 Ftg # 2 cap placed, curing ready to set cap forms.
Work Bridge for R-2 & mainline in place and in use.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130-Missoula

ROAD WORK ITEMS
CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: I-IG 90-1(61)27, U-7
PROJ. NAME: St. Regis E. & W.
LENGTH: 0.1 Miles
COUNTY: Mineral
CONTRACT TIME: 200 Working Days
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 11
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,911,556.01
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE: October, 1983
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Miner
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 649-2460
ADDRESS: Star Route 472
St. Regis, Mont. 59866

GENERAL: Riverside Contracting, Inc., sub-contractor, was only able to work 3 days pioneering cut slopes Lt. W.B. Sta. 406 to 409. Hauling operations will start when weather permits. One Way Sign & Construction, sub-contractor, worked one day installing signs. Grading items are now 9% complete. Drainage items are 19% complete and the roadwork portion of the project as a whole is 11% complete. Signing items are 54% complete. Construction staking is 70% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: IR 90-1(97)37
PROJ. NAME: Sloway Slide Corrections
LENGTH: _____
COUNTY: MINERAL
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: CONTRACT TO BE LET MARCH 24, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: I90-1(57)39 W.4
PROJ. NAME: SLOWAY - SUPERIOR
LENGTH: 9.1 MILES
COUNTY: MINERAL
CONTRACT TIME: 200 W. D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 9
% TIME USED: 7
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: PETER KIEWIT SONS' CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GERALD TAHIA
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS: P.O. BOX 147
SUPERIOR, MONTANA

GENERAL: CONSTRUCTION STAKING IS IN PROGRESS, BEING 95% COMPLETE.
CONTRACTOR IS PRODUCING 1½ GR. 5 A GRAVEL AND STOCKPILING AT RIGHT OF STATION 95±.
NO OTHER WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: ER 90-3(57) 81, 112
PROJ. NAME: I90 Flood Damage Repair
LENGTH: —
COUNTY: Granite & Powell
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: April 18, 1981
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 328,382.15
CONTRACTOR: Swan & Sons Const. Inc.
FROM (town): Anaconda, Mont.
AWARD DATE: Nov. 30, 1982
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 543-8327
ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: Contractor plans to work, March 7, 1983. The material sources have been approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28) & MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting Co.

LENGTH: N.A.

FROM (town): GREAT FALLS

COUNTY: Ravalli

AWARD DATE: NOVEMBER 30, 1982

CONTRACT TIME: 9/1/83

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Maart

TELEPHONE: 542-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Missoula, Montana.

GENERAL: We have had no word from the contractor since the contract was ~~extended~~ awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: BHF 72(7)95 BHM 8113(2)

PROJ. NAME: MADISON ST. BR. HIGGINS AVE. BR.

LENGTH: N.A.

COUNTY: MISSOULA

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 11/21/81

% COMPLETE: 44

% TIME USED: 76

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 719,227.50

CONTRACTOR: SLETTEN CONST. CO.

FROM (town): GREAT FALLS

AWARD DATE: 9/30/81

DATE WORK STARTED: 5/25/82

PROBABLE COMPLETION DATE: 7/31/83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491

ADDRESS: Dept. of Highways
Missoula, Mont.

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: RS 2671(3)C&M 8115(2) CONTRACT AMOUNT: $297,476.90

PROJ. NAME: Rattlesnake-Orchard Rd. CONTRACTOR: American Asphalt Inc.

LENGTH: 0.9 Miles FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 W.D. DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-19-83 PROBABLE COMPLETION DATE: 7-22-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: 4

% TIME USED: 0 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2 - 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Jim Williams TELEPHONE: 543-8327

NO. OF ENG. PERSONNEL EMPLOYED: 3-4 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor started work on Feb. 28, 1983, with 4 men employed. He was erecting construction traffic control sign and started clearing operation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: RS 269-1(3)19
CONTRACT AMOUNT: $ 944,371.70
PROJ. NAME: Main St. - Stevensville
CONTRACTOR: Long Construction Co. Inc.
LENGTH: 0.8 miles
FROM (town): Missoula
COUNTY: Ravalli
AWARD DATE: —
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: —
ORDER TO PROCEED DATE: —
PROBABLE COMPLETION DATE: 3-26-83
% COMPLETE: —
NO. DAYS WORKED PER WEEK: —
% TIME USED: —
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
TELEPHONE: 543-3327
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Box 7039
Missoula, Mont.

GENERAL: The contractor plans to start work about April 4, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: AMS 4140(6)11-1
PROJ. NAME: Inlaid Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: State Wide
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 3-17-83
% COMPLETE: 0
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Line Inc
FROM (town): B
AWARD DATE: 1-27-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 543-8327
ADDRESS: Box 7039
Missoula, Mont.

GENERAL: The contractor has not started work yet. He plans to start in the Kalispell area when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

MBP 8107 (8)

PROJECT NO.: MBP 24-1(11)27 | CONTRACT AMOUNT: $62,696.00

PROJ. NAME: Bridge Painting | CONTRACTOR: B&L Painting

LENGTH: NA | FROM (town): Missoula

COUNTY: Missoula | AWARD DATE: 11/29/82

CONTRACT TIME: 7/1/83 | DATE WORK STARTED: _____

ORDER TO PROCEED DATE: 11/15/82 | PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ | NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ | NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ | NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Kent | TELEPHONE: 549 6901

NO. OF ENG. PERSONNEL EMPLOYED: ___ | ADDRESS: Dept. of Highways
Missoula, Mont.

GENERAL: We have had no word from the contractor since
the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/83

PROJECT NO.: SMP 3199-82
PROJ. NAME: Maintenance Stkp.
LENGTH:
COUNTY: Missoula, Mineral & Sanders
CONTRACT TIME: 90 days
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 14
% TIME USED: 30
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 289,900.00
CONTRACTOR: Schellinger Constr. Co.
FROM (town): Columbia Falls, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: February 9, 1983
PROBABLE COMPLETION DATE: 5/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
~~PROJECT MANAGER~~ D.S.I. MAT'LS S.U.P.: Robert W. Todd
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491 Ext. 28
ADDRESS: Dept. of Highways
Missoula, Montana.

GENERAL: Contractor finished crushing & stockpiling at Nixon on February 18, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: MBPI-1(12)6 & MBPI-1(13)11 CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yack River & Kootenai River Bridges CONTRACTOR: Sun Shine painting & const

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Comacke TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: NO work will begin until April 1, 1983 if weather favorable To Bridge painting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: HES 1-1(9)60
PROJ. NAME: Barrier Rail - East of Libby
LENGTH: 0.1
COUNTY: LINCOLN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE:
ADDRESS:

GENERAL: CONTRACT TO BE LET MARCH 24, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1983

PROJECT NO.: HES 5-2(17)67
PROJ. NAME: Polson-Big Arm
LENGTH: 0.4 Miles
COUNTY: Lake
CONTRACT TIME: 20 Work Days
ORDER TO PROCEED DATE:
% COMPLETE: 0
% T' USED:
.O. 'N EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $34,197.20
CONTRACTOR: One Way Sign
FROM (town): Billings
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CL. TIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Kenneth L. Chrisinger TELEPHONE: 755-5717
NO. (' ENG. PERSONNEL EMPLOYED: 0 ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Project was let to bid on February 24, 1983 and the only information received to date was the name of the contractor. No work on project as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KALISPELL AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: F 5-3(11) 93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 10.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 10
% TIME USED: 43
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
FROM (town): BILLINGS, MT
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. PROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 755-5717
ADDRESS: DEPT OF HIGHWAYS
KALISPELL, MT.

GENERAL: NO WORK THIS PAST PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: FDP 5-3(12)112 UTEH2
PROJ. NAME: Main St. 6th to center Kal.
LENGTH: 0.4 miles
COUNTY: FLATHEAD
CONTRACT TIME: 130 w.d.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100%
% TIME USED: 77%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-3-82

CONTRACT AMOUNT: $1,488,047.90
CONTRACTOR: PACK & COMPANY, INC.
FROM (town): KALISPELL, MONT
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-1-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-1-82

EFFECTIVE OPENING DATE: 2-21-82
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell, Montana

GENERAL: The final estimate was submitted to Helena on February 24, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal consy area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: MBP 5-3(14)128 MBPI-1(10)45 MBPI-1(1)57

PROJ. NAME: White Fish River Bridge's Libby Cr, Fisher River &

LENGTH: 0

COUNTY: Lincoln & Flathead

CONTRACT TIME: complete 8-1-83

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 39,990.00

CONTRACTOR: Swanheart Painting & consy

FROM (town) Great Falls, mt. 59405

AWARD DATE: 11-30-82

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: 8-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: no work will begin until May 1, 1983 & weather favorable to Bridge painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: MBP 6-1(15)11 & (16) 33

CONTRACT AMOUNT: $ 16,500 00

PROJ. NAME: Bull River & Beaver Ck. Br's

CONTRACTOR: Sunshine Painting & Const.

LENGTH: 0

FROM (town): Great Falls, Mt. 59405

COUNTY: Sanders

AWARD DATE: 10-29-82

CONTRACT TIME: complete 7-1-83

DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 11-19-82

PROBABLE COMPLETION DATE: 6-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: No work will Begin until May 1, 1983 & weather Favorable To Bridge painting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: MBP 6-1(17)56
CONTRACT AMOUNT: $ 30,900.00
PROJ. NAME: Thompson River Bridge
CONTRACTOR: Sunshine painting & const
LENGTH: 0
FROM (town): Great Falls, Mt. 59405
COUNTY: Sanders
AWARD DATE: 11-30-82
CONTRACT TIME: complete 9-1-83
DATE WORK STARTED: ~
ORDER TO PROCEED DATE: 12-20-82
PROBABLE COMPLETION DATE: 8-83
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Gamache
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of High ways
Kalispell, Mt. 59401

GENERAL: NO work will Orgin until May 1, 1983 & weather Favorable To Bridge painting

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: E6-1(10)75
PROJ. NAME: Plains-Paradise
LENGTH: 1.6
COUNTY: Sanders
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: CONTRACT TO BE LET MARCH 24, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KALISPELL AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: SMP 1899-82
CONTRACT AMOUNT: $ 203,375.00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: SCHELLINGER CONST CO.
LENGTH: N/A
FROM (town): COLUMBIA FALLS, MT
COUNTY: GLACIER-LAKE-FLATHEAD
AWARD DATE: 10-29-82
CONTRACT TIME: 85 W.D
DATE WORK STARTED: 1-18-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 5-1-83
% COMPLETE: 50
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 38
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
ADDRESS: DEPT OF HIGHWAYS
KALISPELL MT

GENERAL:

CRUSHING CONTINUED IN THE SWAN SCALES PIT NO 2410 46 UNTIL 2-8-83 WHEN IT WAS COMPLETED THEY THEN MOVED TO PIT NO 2430-45 NORTH OF POLSON CRUSHING BEGAN ON 2-16-83 AND CONCLUDED ON 2-25-83. THEY ARE PRESENTLY WORKING IN MSLA DIV. ON SMP 3199-82. RECLAMATION PLANS ON THE 2 SITES IN GLACIER COUNTY HAVE NOT YET BEEN APPROVED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: E7-1(6)43 U-1 & U-2 / EFF 7-1(2)46 U-3

PROJ. NAME: HAMILTON SOUTH - No. Fo. Sec. / HAMILTON NORTH - So. Sec.

LENGTH: 3.8

COUNTY: RAVALLI

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,350,724.30

CONTRACTOR: PETER KIEWIT SONS CO

FROM (town): SHERIDAN, WYOMING

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Dutton

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 363-4420

ADDRESS: Dept. of Highways
Hamilton, Montana

GENERAL: The survey crew is running centerline, staking right of way and some construction staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KALISPELL AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAR 4, 1983

PROJECT NO.: HES 5-3(5) 114 DATE SURVEY AUTHORIZED: 11-17-82

PROJ. NAME: NORTH OF KALISPELL DATE WORK STARTED: 12-6-82.

LENGTH: 0.57 MILES ESTIMATED COMPLETION DATE: 3-1-83

DATE SUBMITTED TO DISTRICT: 3-1-83

PROJECT MANAGER: G. F. Root TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1983

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Kenneth L. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	Pl. mix overlay & Widening	Field Review	0	57	9/84
MQ299(4) Anac. Urban Sts	P.M.S., Grading & Drainage	Plan in Hand	0	8	1/85
S 549-1(1)0 Whitehall So.	Grading, Gravel Surf & Pl. mix Base	Plan in Hand	0	0	—
F 50-2(14)55 Gallatin Canyon Rd.	Pl. mix overlay & digouts	Plan in Hand	0	4.5	5/84
F 29-1(10)43 Twin Bridges No.	Pl. mix overlay & widening	Plan in Hand	0	29	9/84
F 47-1(1)0 Anaconda - Wm. Springs	Pl. mix overlay	Plan in Hand	32	49	8/84
RS 205-1(1)0 Bozeman - Belgrade	Pl. mix overlay, widening Horiz. alignment	Plan in Hand	0	0	—
F 85-1(2)0 Jack Rabbit Lane	Pl. mix Overlay Grading & Widening	Plan in Hand	0	5	8/84
IR 90-4(37)230 Homestake Pass E & W	Pl. mix Overlay digouts & G. rail upgrade	Plan in Hand	136	16	6/84
IR 90-5(45)256 Cardwell East	Pl. mix Overlay & digouts & G. rail upgrade	Plan in Hand	8	4	3/84
IR 90-6(45)307 Bozeman No. S. & E & East	Pl. mix Overlay	Plan in Hand	0	0	3/84
IR 90-7(52)340 Mission Int. East	Pl. mix Overlay	Plan in Hand	0	0	—
F 86-1(5)3 Bridger Canyon Rd.	Reconstruction & Slide Correction	Plan in Hand	0	50	8/84
RS 411-1(1)0 Springhill Rd.	Grading, Grav. Surf. Pl. mix & Overlay	Plan in Hand	0	10	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: ER 8-1(3)081 #2 ER 8-2(23)081
CONTRACT AMOUNT: $221,964.00

PROJ. NAME: Flood Damage Repair Garrison & MacDonald Pass
CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles
FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark
AWARD DATE: 4/1/82

CONTRACT TIME: 75 W. D.
DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82
PROBABLE COMPLETION DATE: 6/15/83

% COMPLETE: 75
NO. DAYS WORKED PER WEEK: None this period

% TIME USED: 91
NO. SHIFTS PER DAY: " " "

NO. MEN EMPLOYED: None this Period
NO. HOURS PER SHIFT: " " "

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle
TELEPHONE: 494-3224 Ext. 29

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: No Work this period. Contractor Shut-Down. Engineering Personell working on other projects.
The contractor plans to resume work on these projects the week of 3-14-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: I-15-1(27)58 U-1 / I-15-1(54)51 U-2

CONTRACT AMOUNT: $ 5,316,245.38

PROJ. NAME: Dillon South (South Section) / ~~Pine Organ North (North Sect)~~

CONTRACTOR: Beyer's General Constructors Inc.

LENGTH: 5.7

FROM (town): Butte, MT 59702

COUNTY: Beaverhead

AWARD DATE: 9-2-81

CONTRACT TIME: 200 W.D.

DATE WORK STARTED: 9-16-81

ORDER TO PROCEED DATE: 10-1-81

PROBABLE COMPLETION DATE: 5-6-83

% COMPLETE: 88

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 87

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Cangara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: There has been no construction on this Project during this period. The contractor is working around the Beaverhead River. Engineering Crew has been working on final of this Project, and remeasuring Maint. Stockpiles, plus various other Projects. Items and Percent Complete are as follows; Grading - 98 %; Drainage - 100 %; Gravel - 97 %; Plant Mix - 88 %; Fencing - 85 %; and Seeding - 98 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 3, 1983

PROJECT NO.: I-15-1(27)58 UZ & F89-1(4)0

PROJ. NAME: & DILLON SO. (NO. SECT.) & DILLON I CONN.

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

LENGTH: 3.1

FROM (town): BUTTE, MT.

COUNTY: BEAVERHEAD

AWARD DATE: 3-5-82

CONTRACT TIME: 250 W.D.

DATE WORK STARTED: 4-19-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: NOV. 83

% COMPLETE: 32.5

NO. DAYS WORKED PER WEEK:

% TIME USED: 42.2

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 10±

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: DILLON, MT.

GENERAL: NO WORK ON ROADWAY HAS BEEN DONE DUE TO WINTER SHUTDOWN. CONTRACTOR STARTING SCRAPER OPERATION THIS WEEK HAULING FROM "WHEAT" PIT TO 180± to 205±, WEATHER PERMITTING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NO.: F 89-1(4)0
I15-1(27)58 U2

CONTRACT AMOUNT: $ 7,977,640.10

PROJ. NAME: Lillon South (N. Sect.)

CONTRACTOR: Beyers General Construction Co.

LENGTH: 3.6 Miles

FROM (town): Butte, Mt.

COUNTY: Beaverhead

AWARD DATE: March 5, 1983

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16, 1982

PROBABLE COMPLETION DATE: October 28, 1983

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 14

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. A. Wiebe

TELEPHONE: 683 4447

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 465
Lillon, Mt. 59725

GENERAL: Bridges

Poindexter Slough: forming, placing and tying reinforcing steel for backwall at abutment no's 1 & 2, south bound. Placing and tying reinforcing steel for deck, span no. 1, north bound. Lillon South Interchange: forming-backwalls for bents 1 & 5, deck and diaphragms for span no. 1. Placing and tying steel for backwalls at bents 1 & 5. U.P.RR. bridge: forming- for backwalls at bent 1, ceck and diaphragms for span1. Park Street bridges: structure excavation completed for bents number 2, north and south bound. Test pile drove and driving service pile for bents 2, north and south bound. Blacktail Deer Creek bridge: test pile driven for bents 1 & 2. Service pile driven for both bents. Forming, placing and tying steel for ftg's at bents 1 & 2. Piling is 100 % complete for this structure.
The contractor worked 23, 8 hour shifts, employing an average of 14 men.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NO.: F 89-1(4)0
I15-1(27)58 U2

CONTRACT AMOUNT: $ 2,332,787.95 (bridges)

PROJ. NAME: Dillon South (north sect.)

CONTRACTOR: Beyers General Construction Co.

LENGTH: 3.6 miles

FROM (town): Butte, Mt.

COUNTY: Beaverhead

AWARD DATE: March 5, 1982

CONTRACT TIME: 250 working days

DATE WORK STARTED: March 26, 1982

ORDER TO PROCEED DATE: April 16, 1982

PROBABLE COMPLETION DATE: October 28, 1983

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 14

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. A. Wiebe

TELEPHONE: 683 4447

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 465
Dillon, Mt. 59701

GENERAL: Bridges (CMAT)

Percentage complete for these items are as follows: structure excavation type I 75 %, prebore holes 80 %, test pile 12" 72 %, test pile 14" 100 %, furnish pile 75 %, drive pile 12" 85 %, furnish pile 14" 100 %, drive pile 14" 100 %, reinforcing steel 23 %, class AE concrete 67 %, work bridge 75 %, bridge survey 40 %, 70 ft. prestressed beams type 4 100 %, 45 ft. type 4 beams 100 %, 95 ft. type 4 beams 100 %, 60 ft. type A beams 100 %, 75 ft. type A beams 100 %.
The structures are 42 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

I IG 15-3(32)157 U-2 Basin E.
n I 15-3(29) 160 U-5 Boulder W.

PROJECT NO.: I 15-3(31)164 Boulder Rev.

CONTRACT AMOUNT: $ 12,424,462.39

PROJ. NAME: see above

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 5.4 Miles

FROM (town): Sheridan Wyoming

COUNTY: Jefferson

AWARD DATE: July 15, 1980

CONTRACT TIME: 280 working days

DATE WORK STARTED: August 11, 1980

ORDER TO PROCEED DATE: 7-15-80

PROBABLE COMPLETION DATE: July 15, 1983

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: -

% TIME USED: 95

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982

PROJECT MANAGER: William G. Bork

TELEPHONE: 406-225-3251

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: P.O. Box 26
Boulder, Mont. 59632

GENERAL: All item on project are 100% Complete except for the following:

Fence	99%
Signing	99%
Seeding	50%
Open graded friction Course	0%
Paint Striping	80%
Plastic Pavement Marking	0%

This work will be completed in 1983 when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: FR 29-1(8)0 U-1
PROJ. NAME: VIRGINIA CITY-WEST
LENGTH: 6.0 MI.
COUNTY: MADISON
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/28/82

CONTRACT AMOUNT: $487,411.50
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 11/6/81
DATE WORK STARTED: 4/8/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/28/82
EFFECTIVE OPENING DATE: 8/19/82
PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-6028 (Liv.)
ADDRESS: Box 1110
BOZEMAN

GENERAL: FINAL DATA WAS SENT TO HELENA ON 2/9/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/83

PROJECT NO.: FR 29-1(8)0 U-2
CONTRACT AMOUNT: $ 761,097.65
PROJ. NAME: Virginia City-Ennis
CONTRACTOR: Konitz Contracting Inc
LENGTH: 7.7 Mi.
FROM (town): Lewistown
COUNTY: Madison
AWARD DATE: 5/21/82
CONTRACT TIME: 70
DATE WORK STARTED: 8/11/82
ORDER TO PROCEED DATE: 6/14/82
PROBABLE COMPLETION DATE: 7/1/83
% COMPLETE: 84
NO. DAYS WORKED PER WEEK:
% TIME USED: 79
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
TELEPHONE: 222-6028
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Box 1110
Bozeman 59715

GENERAL: Shutdown for winter. Work To be Completed includes, Seal & Cover, Striping and Seeding & Fert. Notes for Completed work have been Submitted To Dist. Ofc for Checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: F 29-4(7)84 CONTRACT AMOUNT: $ 4,152,024.82
PROJ. NAME: Harrison Ave.-Butte CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 3.1 Miles FROM (town): Butte, MT
COUNTY: Silver Bow AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D. DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/83 PROBABLE COMPLETION DATE: 10/21/83
% COMPLETE: 5% NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0 NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 9 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Construction layout and staking is in progress. 3.1 Miles of ℄ are ran & referenced, "Bench Marks are 100% complete, 3.1 Miles of X-Sectioning for Slope staking is complete.

Contractor completed crushing 1½" Base Gravel Grade 5 A on 2-3-83. Completed crushing Plant Mix Base Aggregate Grade 1 on 3-2-83. Crushing of Plant Mix Grade B Aggregate is in progress. The contractor plans to begin work on storm sewers the week of 3/14/83. Sub-contractor plans to start Light bases on the week of 3/7/83.

Utilities are 95% relocated.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

FR 50-2(9)89

PROJECT NO.: F86-1(12)1
PROJ. NAME: BRIDGER DRIVE MAIN ST.
LENGTH: 1.3 & 0.9 MI.
COUNTY: GALLATIN
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 90
% TIME USED: 82
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $450,667.75
CONTRACTOR: LONG CONST. CO. INC.
FROM (town): BILLINGS, MT.
AWARD DATE: 5/21/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6/30/82
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 584-5074
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: SEAL & COVER IS ALL THAT REMAINS TO COMPLETE THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NO.: 12-90-4(35)206
PROJ. NAME: Opportunity ~ Butte
LENGTH: 12.7 Miles
COUNTY: Deer Lodge & Silver Bow
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 19
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,930,748.02
CONTRACTOR: Hilde Constr. Co, Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE: 10-15-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: ~~2~~ 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erikson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 782-1797
ADDRESS: Butte, Mont.

GENERAL: All crushing and stockpiling completed on 12-15-83.

Contractor began hauling in Blend Sand from Anaconda Co. source 2-27-83 — will be completed 3-7-83. It is anticipated at this time that crack sealing will begin on 5-16-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 3, 1983

PROJECT NO.: I-90 7(37)350 U-1
PROJ. NAME: Springdale - Big Timber West Section
LENGTH: 4.8 miles
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W. Days
ORDER TO PROCEED DATE: 3-3-81
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,790,026.97
CONTRACTOR: WICKENS BROS.
FROM (town): Lewistown, Mont.
AWARD DATE: Feb 28, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 4-30 83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0-1
TELEPHONE: 222-7085
ADDRESS: 1122 W. Front Box 3 Livingston, Mont 59047

GENERAL: Field notes returned from Butte District office are being studied and recommendations are being complied with, as time permits.
Office work remains at 90% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1983

PROJECT NO.: I-90-7(37) 350 U-2
PROJ. NAME: Springdale - Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 W. Days
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 64
% TIME USED: 73
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3156,442.68
CONTRACTOR: McIntyre Constr.
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-7085
ADDRESS: 1122 W. Front Box 3
Livingston, Mt. 59047

GENERAL: Contractor started crushing 3/4" CTS on 2-8-83 working a single 8 hr sh.ft. Finished crushing 3/4" CTS on 2-18-83 and started crushing PMS GR B Agg on 2-21-83 working a double 8 hr sh.ft. Crusher broke down on 2-24-83 & won't start up again until 3-1-83. Crew is reestablishing & for gravel control and Laying out the PL. Mix Test Sections.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: I-90-7(46)340
PROJ. NAME: MISSION SLIDE Corr.
LENGTH:
COUNTY: PARK
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 6/15/82
% COMPLETE: 99
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 338,338.60
CONTRACTOR: Braithwaite Constr.
FROM (town): HAVRE, MT.
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: 6/14/82
PROBABLE COMPLETION DATE: 4/30/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-6028
ADDRESS: Livingston, MT.
Box 1110 - Bozeman

GENERAL: No work was performed on this project the past month. All items are complete with only fencing to be completed the Contractor anticipates start of this work the first week of March. All completed items have been checked by Fiscal and District personnel. No personnel are assigned to this project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: STOCKPILES Various
COUNTY: 4 Counties
CONTRACT TIME: 80 Days
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 27.2%
% TIME USED: 38.8%
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: Dugdale Const. Co.
FROM (town): Butte, Mont.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE: 5-20-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 782-1797
ADDRESS: 1940 "C" ST.
Butte

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: RS 284 2(3) 15 U-1
CONTRACT AMOUNT: $ 144,711.95
PROJ. NAME: Canyon Ferry SE
CONTRACTOR: SK Const. Inc.
LENGTH: 00 Miles
FROM (town): Missoula, Mt.
COUNTY: Broadwater
AWARD DATE: July 27,82
CONTRACT TIME: 50
DATE WORK STARTED: 9-21--82
ORDER TO PROCEED DATE: 8-17-82
PROBABLE COMPLETION DATE: 4-1-83
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 2
% TIME USED: 70
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 449-3031
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Helena

GENERAL:

Sub-contractor Grizzle Fence worked one day 2-9-83 and completed the fence.

SK worked 2 days hauling and laying gravel completing this operation on 3-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2210

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: SMP 0299-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: NONE
COUNTY: BIG HORN, GALLATIN & PARK
CONTRACT TIME: 98
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 3.85 %
% TIME USED: 51.0 %
NO. MEN EMPLOYED: NONE
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 294,370.00
CONTRACTOR: HILDE CONST. CO, INC.
FROM (town): GREAT FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 12-1-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. J. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: THERE WAS NO WORK DONE ON SUBJECT PROJECT IN THE MONTH OF FEBRUARY.

AS OF 1-28-83, 272745 TONS HAVE BEEN HAULED TO THE BOZEMAN MDOH MAINTENANCE YARD.

MATERIAL CRUSHED & HAULED IS CTS 1/2"

HILDE CONSTRUCTION PLANS ON STARTING CRUSHING OPERATIONS AT LIVINGSTON ON FEB. 28TH 1983. STARTING ON THE P.M. SHIFT AT 3:00 P.M. THERE WILL BE 2 SHIFTS - 9HRS EACH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: SR-540-1(2)7 CONTRACT AMOUNT: $ 698,325.40

PROJ. NAME: EAST RIVER ROAD CONTRACTOR: MEYER Constr Co

LENGTH: 10.3 Mile FROM (town): Billings, MT

COUNTY: PARK AWARD DATE: July 27, 1982

CONTRACT TIME: 60 W.D. DATE WORK STARTED: 9-7-82

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 7-1-83

% COMPLETE: 87 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 60 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: JOHNSON TELEPHONE: 222-6028

NO. OF ENG. PERSONNEL EMPLOYED: __ ADDRESS: Livingston, Mt.
P.O. Box 1110 Bozeman, MT.

GENERAL: The project is on winter Shutdown with only SEALCOVER operations to be Completed. PARK County began Crushing & producing Cover mat'l for this project Feb 25, 1983 with 2 men employed. All notes for Completed items have been Checked by Field and Division personnel. ONE man is assigned To aggregate testing on Cover mat'l.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1983

PROJECT NO.: M1201 (3)

PROJ. NAME: 17th Ave

LENGTH: .5 miles

COUNTY: Gallatin

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: [illegible]

% TIME USED: [illegible]

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,005,376.40

CONTRACTOR: Lona Const. Co.

FROM (town): Billings

AWARD DATE: 2-4-82

DATE WORK STARTED: 4-21-82

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: [illegible]-15-82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: [illegible]-26-82

EFFECTIVE OPENING DATE: 10-1-82

PROJECT MANAGER: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: [illegible]

ADDRESS: [illegible]

GENERAL: Final Submitted to Butte District Office for Final Check 12-9-82 (Lost) [illegible] 3-1-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION BUREAU

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: F.E.S. 1(6)1 DATE SURVEY AUTHORIZED: —

PROJ. NAME: West FAP 36 & DATE WORK STARTED: No Crew Assigned

LENGTH: — F.A.S. 534 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: F 19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: West Valley Highway, ANA. DATE WORK STARTED: No Crew Assigned

LENGTH: 1.7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: RS 205-1(10) DATE SURVEY AUTHORIZED: 12/83

PROJ. NAME: Belgrade-Bozeman DATE WORK STARTED: No Crew Assigned

LENGTH: 3.2 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: S 278-1(1) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Jackson No. DATE WORK STARTED: No Crew Assigned

LENGTH: 7.6 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/33

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/33

PROJ. NAME: Homestake E&W DATE WORK STARTED: No Crew Assigned

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/33

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/33

PROJ. NAME: Cardwell East DATE WORK STARTED: No Crew Assigned

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE
FISHER

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 1, 1983

PROJECT NO.: F-59-1(2)7 DATE SURVEY AUTHORIZED: 1-28-83

PROJ. NAME: Clyde PARK South UTILITIES DATE WORK STARTED: _____

LENGTH: 7± MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: Mar 1, 1983

PROJECT MANAGER: B Jackson TELEPHONE: 222-6028

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: _____

PARK CO REA worked 24 days this past month employing 5 men Re-Routing Power Line STA 234± to 300±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 3, 1983

PROJECT NO.: 18-90-5(44)AP-256 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: WHITEHALL-CARDWELL DATE WORK STARTED: 12-5-82

LENGTH: 43 MILES ESTIMATED COMPLETION DATE: 5-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: V ERICKSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 21.5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Springhill Rd. DATE WORK STARTED: No Crew Assigned

LENGTH: 6.3 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: M0277(4) DATE SURVEY AUTHORIZED: 1/27/78

PROJ. NAME: Ana Urban 5th. DATE WORK STARTED: No Crew Assigned

LENGTH: 0.66 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: M1212(4) DATE SURVEY AUTHORIZED: ~~

PROJ. NAME: Kegy Blvd. 3rd. 19% DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	16	21	9-1-83
FR 24-3 (3) 76 Rogers Pass-E(East Section)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	234	45	6-30-83
FR 24-3 (3) 76 Rogers Pass-E(West Section)	Widen, Gravel, Surf., PMBS	Field Review	0	5	4-1-84
F 1-4 (1) 280 Shelby - East	Widen, Slope Flattening PMBS	Final P.I.H.	280	75	3-31-83
RS 348 (18) 5 Mi. So.-Ft.Benton South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12-30-83
F 3-1(6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	7-15-83
RS 409-1 (1) 0 Chester - Northwest	Gravel Surf., PMBB	Final P.I.H.	0	0	5-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983 ~~Feb. 25, 1983~~

PROJECT NO.: STRUCTURE INVENTORY
PROJ. NAME: AND INSPECTION
LENGTH: ON SYSTEM
COUNTY: GREAT FALLS DIVISION
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 35
% TIME USED:
NO. MEN EMPLOYED: two
ACTUAL COMPLETION DATE:

No. Structured
CONTRACT AMOUNT: $ 267
CONTRACTOR: Completed 94
FROM (town): Remaining 173
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452 2361
ADDRESS: Box 1359
Gt. Falls, Mt.

GENERAL: Work has been in progress on the ON SYSYEM this past reporting period. There have been 2 persons working on the On system

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: FR 1-3(5) 198
PROJ. NAME: Glacier Co. Line East
LENGTH: 6.7 Miles
COUNTY: Glacier & Flathead
CONTRACT TIME: 75+17 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 95%
% TIME USED: 95%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 908,253.20
CONTRACTOR: Konitz Contracting, Inc.
FROM (town): Lewistown, Mt.
AWARD DATE: 9-30-81
DATE WORK STARTED: 6-30-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 434-2022
ADDRESS: Box 861
Shelby, Mt.

GENERAL: Work has been suspended for the winter. Engineering crew working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: HES 3-1(4)0
CONTRACT AMOUNT: $7,936.00
PROJ. NAME: Overhead Flasher-Vaughn
CONTRACTOR: Livesay Traffic Mtce. Inc.
LENGTH: N/A
FROM (town): Great Falls, MT.
COUNTY: Cascade
AWARD DATE: June 30, 1982
CONTRACT TIME: 20 W.D.
DATE WORK STARTED: 2/14/83
ORDER TO PROCEED DATE: 7/1/82
PROBABLE COMPLETION DATE: ---
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 4
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ---
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: All contract items were completed on 2/17/83; however, a final completion date will be dependant upon a forthcoming decision to modify the overhead assembly.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/7/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 19
% TIME USED: 0
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor installing sub-drain sta. 1006 + 75 to sta. 1047 + 65, sta. 1086 + 00 to sta. 1100 + 66, sta. 1100 + 66 to sta. 1126 + 38 and sta. 1156 + 00 to 1166 + 00.

Grading operations began 3/3/83 at sta. 985 + 00 to sta. 965 + 00 bringing up fills for bridge ends.

Detour bridges are complete. Contractor now building detour approach fills sta. 1062 + 00 to sta. 1069 + 00.

Contractor also working on installing syphon culvert at sta. 982 + 50 and topsoil operations going on throughout the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: F 3-2(8)18 (Bridge) CONTRACT AMOUNT: $ See Road
PROJ. NAME: Fairfield E&W CONTRACTOR: Sub- Stetten Const. Co.
LENGTH: 5.0 FROM (town): Gt. Falls
COUNTY: Cascade-Teton AWARD DATE: See Road
CONTRACT TIME: See Road DATE WORK STARTED: See Road
ORDER TO PROCEED DATE: See Road PROBABLE COMPLETION DATE: July 15, 1983
% COMPLETE: See Road NO. DAYS WORKED PER WEEK: 0
% TIME USED: See Road NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0 (Bridge) NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Brown TELEPHONE: 453-0422
NO. OF ENG. PERSONNEL EMPLOYED: 0-3 ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: No Work by Sub-Contr. Stetten Const. Co. to date.
The structure over Greenfields Irrigation Canal at Sta. 912+41.75 has been restaked back on line & set as requested by them.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT
FOR THE PERIOD ENDING: March 7, 1983
~~8-25-83~~

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 367,498.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls
AWARD DATE: ~~9-23-82~~
DATE WORK STARTED: --------
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt. Falls, Mt.

GENERAL: The work will not begin until spring.

The adverse weather during wimter would not only hinder an efficient operation but would cause detour and traffic problems. The delay was requested by the contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~X~~ March 7, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 3
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3808
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking is in progress. 8.5 miles of center line are run and referenced; 8.5 miles of R/W are completed; bench levels are 100% complete; 6.0 miles of staking are complete.
Sub-contractor Birkenbuel is installing temporary fence. Temporary fence is 90% complete.
The project is under winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983 ~~2-25-83~~

PROJECT NO.: F 60-2(5) 92 U1

PROJ. NAME: Warden Bridge

LENGTH: 1,046.87 -- 0.198 MI

COUNTY: Cascade

CONTRACT TIME: 310 + 13

ORDER TO PROCEED DATE: 4-16-81

% COMPLETE: 99.9

% TIME USED: 85

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,792,966.20

CONTRACTOR: Sletten Constr. Co.

FROM (town): Great Falls

AWARD DATE: January 23,1981

DATE WORK STARTED: Feb. 12,1981

PROBABLE COMPLETION DATE: 4-15-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: Box 1359
Gt. Falls, Montana

GENERAL: The project has been shut down for the winter with some cleanup and seeding remaining. Items and their percentages of completion are 100% excent for cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: HES 60-2(6)91 HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. So.

LENGTH: Various Intersections-Signals 29 Blocks - Street Lights

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: 1

% TIME USED: 7

NO. MEN EMPLOYED: 9

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Great Falls, Mt.

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 28, 1983

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-0422 or 453-2573

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Prime-contractor Western Sign Corp. and sub-contractor Cascade Electric began work on the project on February 28, 1983.

Western Sign is engaged in trenching for interconnect conduit and constructing light pole foundations, starting at 2nd street.

Cascade Electric is engaged in installing conduit.

The trenching operation is progressing slowly due to 4" to 6" rock being encountered.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: ER (0-2(13)0-1

CONTRACT AMOUNT: $ 113,000.00

PROJ. NAME: Belt Creek X-ing US 87&89

CONTRACTOR: Goodman Construction Co.

LENGTH: 0.0 Miles

FROM (town): Billings, Mt.

COUNTY: Cascade

AWARD DATE: Sept. 24, 1982

CONTRACT TIME: 45 W.D.

DATE WORK STARTED: Nov. 2, 1982

ORDER TO PROCEED DATE: Sept. 27, 1982

PROBABLE COMPLETION DATE: May 1, 1983

% COMPLETE: 1

NO. DAYS WORKED PER WEEK:

% TIME USED: 31

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Work suspended temporarily. Plans are to resume as soon as favorable weather permits. Items and percentages complete are as follows. Traffic Control - Devices - 5% and Embankment In Place - 3%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: SR 223-1(2)1

CONTRACT AMOUNT: $352,336.81

PROJ. NAME: Fort Benton - Chester

CONTRACTOR: Baltrusch Const. Co. Inc.

LENGTH: 11.2 Miles

FROM (town): Havre

COUNTY: Chouteau

AWARD DATE:

CONTRACT TIME: 70 Working Days

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: [illegible]

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The Contract was let on February 24, 1983. No award date has been announced. No request for a pre-construction from the contractor as of this date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1983

PROJECT NO.: RS 233-1(4)9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 8%
% TIME USED: 28%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 726,129.28
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls, MT.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: Gerald W. Stabio
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 265-6821
ADDRESS: Box 592
Havre, MT. 59501

GENERAL: The Contractor is expected to resume work the first week in March on existing Surface Preparation. The Existing Surface Preparation is 35% complete, the 1½" CBC is 50% complete. Engineering personnel are engaged in Re-Blue Topping areas that have been disturbed during the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: TQS 236-1(3) 49 U-1 & U-2
CONTRACT AMOUNT: $ 3,311,034.38
PROJ. NAME: Winifred - Big Sandy
CONTRACTOR: Morgen & Oswood
LENGTH: 1.4 Miles
FROM (town): Great Falls
COUNTY: Fergus & Chouteau
AWARD DATE: July 29, 1980
CONTRACT TIME: 250 + 11 W.D.
DATE WORK STARTED: Sept. 11, 1980
ORDER TO PROCEED DATE: Aug. 18, 1980
PROBABLE COMPLETION DATE: Jan. 1983
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 98%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: Jan. 10, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Jan. 10, 1983
EFFECTIVE OPENING DATE: Nov. 11, 1982
PROJECT MANAGER: Glen Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 1 - 6
ADDRESS: P.O. Box 592

GENERAL: The project was completed January 10, 1983, using 98% of the contract time provided. The Final Estimate was submitted to the District office on February 17, 1983.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: BS-BBS 330-1(5) 1 CONTRACT AMOUNT: $1,861,841.20
PROJ. NAME: Ulm Bridge & Approaches CONTRACTOR: Statler Construction Co.
LENGTH: 0.5 FROM (town): Gt. Falls
COUNTY: Cascade AWARD DATE: 11-30-81
CONTRACT TIME: 233 W/D DATE WORK STARTED: 2-22-82
ORDER TO PROCEED DATE: 12/1/81 PROBABLE COMPLETION DATE: 8-15-83
% COMPLETE: 76 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 50 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3 to 5 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bruna-Robinson TELEPHONE: 453-0422 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: 0-2 ADDRESS: Gt. Falls Mt. 59403
P.O. Box 1359

GENERAL: Deck forming completed and deck steel placed. Some minor things to do to be ready for pouring the deck. The bridge as a whole is about 87% Complete and road approaches remain the same at 21% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Bridge Approaches
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 21
% TIME USED: (See Bridge Report)
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Swan & Sons Const.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: All work by Sub-Contractor is suspended and will resume upon completion of the structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/7/83

PROJECT NO.: RS-BRS 565-1 (3) 0
CONTRACT AMOUNT: $ 920,779.66

PROJ. NAME: Simms-North
CONTRACTOR: McIntyre Const. Co.

LENGTH: 1.1 miles
FROM (town): Great Falls, MT

COUNTY: Cascade and Teton
AWARD DATE: September 24, 1982

CONTRACT TIME: 150 W.D.
DATE WORK STARTED: October 12, 1982

ORDER TO PROCEED DATE: October 18, 1982
PROBABLE COMPLETION DATE: August 1, 1983

% COMPLETE: 26
NO. DAYS WORKED PER WEEK: 0

% TIME USED: 13
NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
TELEPHONE: 467-3448

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor informed Tom Hammerbacker work would begin March 7, 1983 on culverts and grading.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: BS-BRS 565-1(3)0
PROJ. NAME: Simms - North (Br. Only)
LENGTH: 1.1
COUNTY: Cascade - Teton
CONTRACT TIME: See Bond
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE:
% TIME USED: See Bond
NO. MEN EMPLOYED: 0-11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $486,280.20 (Br. Portion)
CONTRACTOR: McIntyre Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Bond
DATE WORK STARTED: 11-5-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Brown
NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Sub-Structure completed except pouring backwalls. Deck is formed and about 98% of deck reinforcing steel placed & tyd.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: PMS 4140(01) Unit 2
PROJ. NAME: Statewide-Inlaid Plastic Pavement Markings
LENGTH: N/A
COUNTY: Various
CONTRACT TIME: 45 + 18 W.D.
ORDER TO PROCEED DATE: 8/17/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11/9/82

CONTRACT AMOUNT: $70,282.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: 7/27/82
DATE WORK STARTED: 10/6/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/9/82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contractor's claim for additional material expenses was satisfied thru the submittal and approval of Change Order No. 2. The Final Estimate was completed in the field office and turned over to the District Office on 2/22/83 for final checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: SMP 0899-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: 4 Pits
COUNTY: Chouteau, Lewis&Clark & Cascade
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE: 90
% TIME USED: 64
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 248,465.00
CONTRACTOR: Clark Brothers Contractors
FROM (town): Victor, Mt.
AWARD DATE: October 29, 1982
DATE WORK STARTED: January 13, 1983
PROBABLE COMPLETION DATE: March 83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 453-0422 or 453-2573
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Pit No. 2550-37-Sterns; Crushing is complete, the stockpile adjacent to the pit is constructed, and aprox. 5,000 ton of material must be hauled to the Bowman's corner stockpile.

Pit No. 0810-31-Ft. Benton; Crushing and stockpiling are complete.

Pit No. 0750-53-Neihart; Crushing and stockpiling are complete.

Pit No. 0770-01-Emerson Jct.; The contractor has been crushing and hauling to the Emerson Jct. stockpile during the 1st shift and crushing and stockpiling adjacent to the pit during the 2nd shift. The majority of the crushing is complete with the remainder of the pit stockpile to be hauled to the Emerson Jct. stockpile.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~xx/xx/xx~~ 3-7-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. SIX-PACES
LENGTH:
COUNTY: GLACIER - LAKE - FLATHEAD
CONTRACT TIME: 85 WD.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 434-2022
ADDRESS: DEPT OF HIGHWAYS
BOX 861, SHELBY, MT.

GENERAL: NO WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1943

PROJECT NO.: HES 3-2 (8)46 DATE SURVEY AUTHORIZED: Dec. 22, 1942

PROJ. NAME: [illegible] DATE WORK STARTED: Feb. 22, 1943

LENGTH: [illegible] ESTIMATED COMPLETION DATE: March 7, 1943

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: [illegible] TELEPHONE: 453 - 2573

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 75

[illegible] completion of existing centerline, taking cross sections and topography. [illegible] with Dist. office is established here March 7, 1943.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: [illegible]

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: [illegible]

PROJECT NO.: [illegible] DATE SURVEY AUTHORIZED: [illegible]

PROJ. NAME: [illegible] DATE WORK STARTED: [illegible]

LENGTH: [illegible] ESTIMATED COMPLETION DATE: [illegible]

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: [illegible] TELEPHONE: 453 - 2573

NO. PERSONNEL ASSIGNED: [illegible] % COMPLETE: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1983

PROJECT NO.: FR 10-3(4)91 DATE SURVEY AUTHORIZED: 1-25-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 1-28-82

LENGTH: 13.6 ESTIMATED COMPLETION DATE: Apr. 1983

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: Gerald W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

RECEIVED
MAR - 3 1983
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1983

PROJECT NO.: RS 240-1(1)11 DATE SURVEY AUTHORIZED: 3-1-82

PROJ. NAME: Chinook - Cleveland DATE WORK STARTED: 10-29-82

LENGTH: 14.2 Miles ESTIMATED COMPLETION DATE: Apr. 1983

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: Gerald W. Stabio TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

(No work performed this period)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt Falls.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~3/4/83~~ 3-7-83

PROJECT NO.: ES 409-1(1)0 DATE SURVEY AUTHORIZED: 1-14-83

PROJ. NAME: CHESTER NW DATE WORK STARTED: 1-24-83

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 2/25/83

PROJECT MANAGER: ACTING BRANDT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

RECEIVED
MAR - 2 1983

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA FOR THE PERIOD ENDING: 3-7-83

PROJECT NO.: BR 9037 (9) DATE SURVEY AUTHORIZED: 1-7-83

PROJ. NAME: DRY FORK MARIAS DATE WORK STARTED: 2/28/83

LENGTH: 0.5 ± MILES ESTIMATED COMPLETION DATE: 4/1/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: ACTING BRAUDT TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 miles ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 7

(No work performed during this period)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

CONSTRUCTION BUREAU

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2)26 Bridger - Fromberg	Reconstruction	Final Check	16	60	5/85
F 23-1(2) 2 Mile Cty So. North Sect.	Reconstruct Urban Widen & Overlay Rural	Final Check	8	60	4/84
FR 68-2(4)70 d-2 Red Lodge - Boyd	Widen & Overlay	Helena Final	40	90	6/83
F 57-3(14) 103 Grassrange West	Overlay & Widening	Helena Final	296	89	3/83
RS 302-1(1) d-2 Melt Rimrock East	Reconstruction	Public Hearing	6	1	12/83
RS 308-1(1) 4 Red Lodge East Dior Cr.	Overlay and Reconstruction	Final Check	8	89	7/83
RS 381-1(1) C Goulding Creek Road	Grade and Gravel Dbl. Shot Bitum	P.I.H	32	45	6/83
RS 426-2(1) C Hanover Road	Grade and Gravel	P.I.H Public Hearing	64	9	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1

CONTRACT AMOUNT: $ 1,256,338.75

PROJ. NAME: Mossmain-Lockwood

CONTRACTOR: Meyers Construction Co.

LENGTH: 3.6 miles

FROM (town): Billings, Montana

COUNTY: Yellowstone

AWARD DATE: April 29, 1982

CONTRACT TIME: 100 working days

DATE WORK STARTED: July 19, 1982

ORDER TO PROCEED DATE: May 24, 1982

PROBABLE COMPLETION DATE: May 1, 1983

% COMPLETE: 88

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 87

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible] Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Billings, Montana

GENERAL: No work has been done on the project. Contractor is presently on winter shut-down. No engine ring time has been charged to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IN 90-[illegible] (54) 437 U-2

PROJ. NAME: Mossmain-27th Street

LENGTH: 12.[illegible] miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 10

% TIME USED: 0

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,368,810.63

CONTRACTOR: Empire Sand & Gravel Co. Inc.

FROM (town): Billings, Montana

AWARD DATE: September 24, 1982

DATE WORK STARTED: November 29, 1982

PROBABLE COMPLETION DATE: July 1, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible] Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138

ADDRESS: 424 Morey

Billings, Montana

GENERAL: The contractor has had five men employed five eight hour shifts completing the production of aggregate material for the project. Two engineering personnel have charged seven man-days to the project during this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: RTF 4-2 (4) 50
PROJ. NAME: Laurel - South
LENGTH: 10.9 Miles
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 23
% TIME USED: 69
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: Empire Sand & Gravel
FROM (town): Billings
AWARD DATE: May 21, 1982
DATE WORK STARTED: August 2, 1982
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: ~~248-3827~~ 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: The project is shut down for the winter. Items & percentages of completion are as follows: Grading-95%, Graveling-95%, and paving - 9%. The contractor is doing general repair and maintenance work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-2-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 12%
% TIME USED: 12.7%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: R. OAKICH
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 245-9802
ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL:

NO WORK THIS REPORTING PERIOD.
ITEMS & PERCENTAGES of COMPLETION ARE AS FOLLOWS: SURFACING ITEMS 11% AND DRAINAGE ITEMS 49%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-2-83

PROJECT NO.: F16-1(13)3 CONTRACT AMOUNT: $ 2,508,341.30

PROJ. NAME: WICKS LANE TO BENCH BLVD CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC

LENGTH: 1.2 MILES FROM (town): BILLINGS

COUNTY: YELLOWSTONE AWARD DATE: 1-8-82

CONTRACT TIME: 150 W.D. DATE WORK STARTED: 2-26-82

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 4-15-83

% COMPLETE: 98% NO. DAYS WORKED PER WEEK: -

% TIME USED: 80% NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: R BAKICH TELEPHONE: 245-7802

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL:

NO WORK THIS REPORTING PERIOD.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: ELECTRICAL 99%, SEEDING 0%, STRIPING 99%, MISC ITEMS 96% AND ALL OTHER ITEMS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1983

PROJECT NO.: FR 28-2 (4) 70 U-1
PROJ. NAME: Red Lodge-Roberts Sec.
LENGTH: 12.1 Miles
COUNTY: Carbon
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 6
% TIME USED: 22
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: Peter Kiewit Sons Co.
FROM (town): Sheridan, Wyo.
AWARD DATE: Aug. 24, 1982
DATE WORK STARTED: Sept. 22, 1982
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: No work is being done by the prime contractor for this report~~xxx~~. Roth Construction Co., sub contractor for extending concrete irrigation box culverts is in the process of jack hammering the wing walls off. Bush hammering existing culvert faces flat, attaching angle iron connectors, hauling and installing box culvert extensions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1983

PROJECT NO.: F-48-1 (4) 1
PROJ. NAME: STORM SEWER REPAIR
LENGTH: 0.00 Miles
COUNTY: BIG HORN
CONTRACT TIME: 15 WORKING DAYS
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: The project was let to contract on 2-24-83 with Salveson Construction of Hardin the apparent low bidder. The contract has not been awarded as of this date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/4/83

PROJECT NO.: F 57-2(4)21
PROJ. NAME: GEYSER-STANFORD
LENGTH: 12.7 MILES
COUNTY: JUDITH BASIN
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 99%
% TIME USED: 110%
NO. MEN EMPLOYED: 3 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,385,713.05
CONTRACTOR: REHBEIN CONTRACTING, INC.
FROM (town): PLAINS, MONTANA
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE: 4/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: CARL W. PARK
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: DEPARTMENT OF HIGHWAYS
LEWISTOWN, MONTANA 59457

GENERAL: ALL MAJOR ITEMS ARE 100% COMPLETE. PRIME CONTRACTOR WORKED FIVE 8 HOUR SHIFTS THE PAST REPORTING PERIOD WITH THREE TO FOUR MEN EMPLOYED. WORK CONSISTED OF RENOVATING REST AREA PLUMBING, HARDWARE AND CONCRETE INSTALLATION. SIGNING AND PAINTING OF COMFORT STATION INTERIOR REMAINS TO BE ACCOMPLISHED. PRESENTLY PLANNED FOR COMPLETION APRIL 1, 1983. COMPILATION OF FINAL ESTIMATE AND SUPPORTING DATA IS 95% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 25, 1983

PROJECT NO.: FR 63-1 (1) U-1
PROJ. NAME: Harlowton-North
LENGTH: 10.2 miles
COUNTY: Wheatland
CONTRACT TIME: 120 work days
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 86
% TIME USED: 76
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,989,520.68
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 538-8731
ADDRESS: Lewistown

GENERAL: No constractor personnel presently on the project.

Field notes have been checked by Division Office and the final quantities are being placed on the Construction Linens. The project final is 90 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1983

PROJECT NO.: F-92-1 (6) 530
PROJ. NAME: LODGE GRASS SOUTH
LENGTH: 11.0 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 5-20-82
% COMPLETE: 25
% TIME USED: 83
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10
CONTRACTOR: MEYER CONSTRUCTION COMPANY
FROM (town): BILLINGS, MONTANA
AWARD DATE: 4-29-82
DATE WORK STARTED: 9-20-82
PROBABLE COMPLETION DATE: 5-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MONTANA

GENERAL: No work was done on the project during the reporting period. Work on the project has been suspended for the winter. Items and percents complete are as follows: Agg. Surf. 40%, Plant Mix Surf. 30%, Misc. 20%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-7-83

PROJECT NO.: M1018(5) UT
PROJ. NAME: 4TH AVE. NO.-BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOV. 30, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 245-2101
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THERE WAS NO WORK ON THIS PROJECT THIS PERIOD. A SURVEY CREW HAS COMPLETED THE SLOPE STAKING, STAKING THE DROP INLETS AND MANHOLES AND SETTING THE RADIUS POINTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-83

PROJECT NO.: MT106(5) & MT109(3)
PROJ. NAME: Spring St. & 4th Ave.-Lewistown
LENGTH: 0.2 Miles & 0.4 Miles
COUNTY: Fergus
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE:
% TIME USED: 27
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 707,219.15
CONTRACTOR: William Bros Const.
FROM (town): Lewistown
AWARD DATE: 09-24-82
DATE WORK STARTED: 10-13-82
PROBABLE COMPLETION DATE: 07-15-83
NO. DAYS WORKED PER WEEK: 0-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work consisted of storm sewer & Sanitary sewer line installation as covered by C.O. No 2 at Sta. 8+18.6 on the outfall line, excavation and building dike round at settlement Basin. Removal of trees on 4th Ave. north & Spring Street. Work on 4th Ave storm sewer truck line is 70 % Complete, however no work as been completed on the laterals. Storm sewer on the outfall line is 100 % Complete. Items & percentage as follows: Traffic Control - 24 %; Trench Exc. - 81 %; Drainage Pipe - 60 %; Manholes - 73 %; Adjust water Mains - 86 %; Excavation - Unclass - 4 %; Excavation - Street - 12 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-7-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD-MOLT (MIDDLE SECTION)
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: —
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: —
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAY
BILLINGS, MONTANA

GENERAL: THIS PROJECT WAS LET ON 2-24-83 WITH THE APPARENT LOW BIDDER BEING EMPIRE SAND AND GRAVEL. THE UTILITY CHANGES BY MOUNTAIN BELL AND MONTANA POWER CO WERE COMPLETED DURING THIS REPORTING PERIOD.

WORK BY DEPARTMENT PERSONNEL CONSISTED OF INSPECTION OF UTILITY WORK, MAKING TIES TO UTILITY CHANGES AND RETRACING CENTERLINE & [redacted] RUNNING PROJECTED CENTERLINE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1983

PROJECT NO.: CT 314-1 (6) 33
PROJ. NAME: BUSBY - SOUTH
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3666
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL: The project is scheduled to be let to contract on 4-28-83. Construction layout and staking is in progress. Slope staking was completed between stations 506+00 to the end of the project at station 654+11. Drain culverts have been staked between stations 452+11 to 543+50.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-7-83

PROJECT NO.: RS416-1(3)1
PROJ. NAME: BILLINGS - SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 93%
% TIME USED: 94%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE CONTRACTOR WORKED 2 EIGHT HOUR & 1 TWO HOUR SHIFTS CLEANING CULVERTS DURING THIS REPORTING PERIOD. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. - 98%; GRADING - 98%; DRAINAGE - 99%; SURFACING - 92%; SEEDING - 100%; FENCING - 99%; SIGNING - 98%; ELECTRICAL - 100%; STRIPING - 43%; GUARDRAIL - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-7-83

PROJECT NO.: F16-1(17) 12 DATE SURVEY AUTHORIZED: NOV. 1, 1982

PROJ. NAME: BILLINGS-NORTH US87 DATE WORK STARTED: JAN 20, 1983

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 3-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 43%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 25, 1983

PROJECT NO.: RF 14-3 (3) 108 DATE SURVEY AUTHORIZED: 11/30/82

PROJ. NAME: Shawmut-West DATE WORK STARTED: 12/22/82

LENGTH: 8.4 Miles ESTIMATED COMPLETION DATE: 4/1/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 25, 1983

PROJECT NO.: HES 45-2 (1) 37 DATE SURVEY AUTHORIZED: Jan 31, 1983

PROJ. NAME: South of Harlowton DATE WORK STARTED: Feb. 24,1983

LENGTH: 0.28 miles ESTIMATED COMPLETION DATE: Mar. 2, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: M 1008(3) DATE SURVEY AUTHORIZED: 1-11-83

PROJ. NAME: CENTRAL AVE & 19TH ST. WEST DATE WORK STARTED: 2-10-83

LENGTH: 0.11 MILES ESTIMATED COMPLETION DATE: 3-11-83

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: R BARICH TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 25, 1983

PROJECT NO.: RS 297-1 (1) 24 DATE SURVEY AUTHORIZED: Oct. 7, 1982

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: 4/15/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1-2 % COMPLETE: 40

Property ties remain to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-83

PROJECT NO.: OP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: Not Started

LENGTH: 14.4 Miles ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: 3-1-83

PROJECT MANAGER: Schmaltz TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IM 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin west DATE WORK STARTED: Feb. 1, 1983

LENGTH: 6.2 miles ESTIMATED COMPLETION DATE: 4-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IM 94- (83) 50 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Lyehm Hills DATE WORK STARTED: January 4, 1983

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: 4-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 3 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IR 90-3 (96) 416 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Park City East & West DATE WORK STARTED: December 2, 1982

LENGTH: 17.0 miles ESTIMATED COMPLETION DATE: 4-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: L.. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 5 % COMPLETE: 10%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 7, 1983

PROJECT NO.: IR (-) ( ) 285 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Deedroint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 4-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: L.. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bridge Inventory DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2-28-83

PROJECT MANAGER: D. R. Taylor TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: _____

Inspected and inventoried on-system and off-system bridges in the Billings and Lewistown areas of the district

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 02-28-83

PROJECT NO.: FRI-10(8)626
PROJ. NAME: Brockton East
LENGTH: 13 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE: 09-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: Winter shut down in effect. Crushing & stockpiling of Top Surf. 3/4" Gr. 2A, Cover Mat. 1/2" Gr. 2A & Plant Mix Mat. Gr. B is 100% complete. Selected Surf. 4" Gr. 1 is also stockpiled. Construction layout is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED

DISTRICT: GLENDIVE

CONSTRUCTION BUREAU

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F1-10(10)648 BAINVILLE - WEST	PMS. OVERLAY	PIH	8	4	3/31/83
F22-3(1)81 CULBERTSON - NORTH	PMS. OVERLAY	PIH	8	4	4/29/83
RE25-1(2)46 MISSOURI R. NEAR WOLF POINT	GR, GRAVEL, PMS. & DRAIN	PUBLIC HEARING	0	1	12/31/83
F26-1(1)3 SIDNEY-N. OAK LINE	GR. GRAVEL, PMS & DRAIN	PUBLIC HEARING	0	5	12/31/83
RS 245-1(1)6 JORDAN - NORTHWEST	PMS. OVERLAY, & GRAVEL SURF	PIH.	168	15	9/30/83
RS 256-1(1)20 RESERVE - EAST	PMS. OVERLAY	SUBMITTED TO HELENA	48	100	2/16/83
RS 344-1(2)15 FROID - WEST	GR, GRAVEL, PMS. & DRAIN	PIH	60	27	6/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 25, 83

PROJECT NO.: FR 17-1(1)3
PROJ. NAME: NASHUA-SOUTHWEST
LENGTH: 8.9 miles
COUNTY: VALLEY
CONTRACT TIME: 80 W D
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 46
% TIME USED: 59
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,393,231.45
CONTRACTOR: HILDE CONST. CO. INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-17-82
PROBABLE COMPLETION DATE: 06-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 746 3431
ADDRESS: NASHUA, MT 59248

GENERAL: No work on the project during the past period. The project is on a winter shutdown.
Items and percent complete are as follows: Grading = 99%; Tensel 80%; Drainage = 100% Crack sealing = 100%; Gravel = 96%; Plant mix = 0% and Seal and cover = 0%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1983

PROJECT NO.: F 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Three man crew worked only 2 days on construction layout this past period. Additional personnel assigned to the project on March 1 to assist on layout. Construction layout remains at 1% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: F26-1(2)0 Unit 1&2 SIDNEY EAST
PROJ. NAME: RTF 62-2(3)20 SIDNEY - North
LENGTH: 17.8
COUNTY: Richland
CONTRACT TIME: 120 w.d.
ORDER TO PROCEED DATE: 4-22-82
% COMPLETE: 99
% TIME USED: 67
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,368,900.25
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo, North Dakota
AWARD DATE: 4-1-82
DATE WORK STARTED: May 12, 82
PROBABLE COMPLETION DATE: 6-1-82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ron Stiles
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-3807
ADDRESS: Dept. of Highways
Glendive MT. 59330

GENERAL: Project RTF 62-2(3)20, Sidney North is complete.

Project F26-1(2)0 U.1, Project is complete (except for some clean up work.)

Project F26-1(2)0 U.2, The seeding and fertilization and some clean up work on ditches remains to be Completed. Notes are in District office for final check.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1983

PROJECT NO.: FR-27-2(2)35
PROJ. NAME: Baker - North
LENGTH: 8.9 Miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 78%
% TIME USED: 94%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: ~ M. Dunster
NO. OF ENG. PERSONNEL EMPLOYED: D.O.E.

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 365-5296
ADDRESS: Dept. of Hwys
Glendive, Mont. 59330

GENERAL: Checking of construction notes by the District office is 60% complete. Prime contractor, Meyer Construction Company has completed all major items except Seal and Cover, which will not be completed until the summer of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 1, 1983

PROJECT NO.: F 27-3(2)80
PROJ. NAME: WIBAUX I CONN.
LENGTH: 1.5 MI.
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,339,640.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H.E. [illegible]
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: GLENDIVE, MT.

GENERAL: All work was suspended on 12-9-82 for winter shutdown.

All items are 97 % to 100 % complete with Topsoil Placement, Seeding and Fertilizing being the major work remaining.

1 To 2 Engineers assigned checking notes, white prints and submissions.

Note shown by "District office personnel" is estimated 90 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: BR-505-38(4)
PROJ. NAME: OTTER CREEK-BEAR CREEK
LENGTH: 0.0 Mi. GRADING
COUNTY: POWDER RIVER
CONTRACT TIME: 50 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 50
% TIME USED: 72
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,009.45
CONTRACTOR: SWANK SONS CONST. CO.
FROM (town): ANACONDA, MT.
AWARD DATE: AUGUST 24, 1982
DATE WORK STARTED: 10-5-82
PROBABLE COMPLETION DATE: 4-82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. J. Strehlmayer
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: No work was performed on the project during the past period. Items & percent completed are as follows; GRADING 36%, CULVERTS 53% REMOVE STRUCTURES 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/3/83

PROJECT NO.: FCT 39-1(9)27
PROJ. NAME: COLSTRIP - FORSYTH
LENGTH: 10.9 mi
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 85
% TIME USED: 92
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,789,352.18
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/29/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Project is in Winter Shut down status. no work was performed on this project during the past period. Items and percentages of Completion are as follows: Grading - 100% (except Cleanup); Drainage 98%; Gravel - 99%; Plant mix - 83%; Misc. - 80%; Structures - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/2/83

PROJECT NO.: ECT-ARS 39-1(7)30
PROJ. NAME: COLSTRIP, FORSYTH ARMELLS CREEK SEC.
LENGTH: 6.4 MILES
COUNTY: ROSEBUD
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 69
% TIME USED: 61
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,478,086.83
CONTRACTOR: HILOE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5 (SUN)
NO. SHIFTS PER DAY: 1 (SUN)
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: A.E. SWANSON - ROWY W.D. DANG - STRS
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS

GENERAL: NO WORK BY PRIME CONTRACTOR, ITEMS AND PERCENTAGES OF COMPLETION REMAIN AS FOLLOWS; GRADING - 91%; DRAINAGE - 82%; SURFACING - 32%; GUARDRAIL - 10%; FENCING - 50%; STRUCTURES - 82%. SUB-CONTRACTOR WORKED 20 DAYS DECKING THE BRIDGE OVER B.N.R.R. AT STA. 993+14.9

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 25, 1983

PROJECT NO.: RS-242-1(5)38
PROJ. NAME: LORING - NORTH
LENGTH: 5.0 miles
COUNTY: Phillips
CONTRACT TIME: 100 W.D
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: HILDE CONST. CO. INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DURLACHER
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT 59248

GENERAL: All items are 100% complete with the exception of seal and cover material, which will not be completed until after the seal and cover date of May 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1983

PROJECT NO.: BRS-323-1(5)56
PROJ. NAME: Little Missouri River BR.
LENGTH: 0.7 Miles
COUNTY: Carter
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 98
% TIME USED: 81
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $362,955.89
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 5-20-82
DATE WORK STARTED: 7-15-82
PROBABLE COMPLETION DATE: May-1983
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: NO work on project this past period.

Final Pay Quantity Notes are being Checked in the District office.

Work left to be done in the spring Consists of the placement of topsoil near the bridge ends, Seeding and Fertilizing on the entire project and some Concrete finishing work on the bridge barriers.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBUARY 25, 1982

PROJECT NO.: ES 4138-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.1
COUNTY: VALLEY
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 3 to 5

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT, 59248

GENERAL: Construction layout and slope staking in progress. 4.1 miles of centerline has been ran and referenced. Slope staking is complete on 4.1 miles; staking of drainage items is 90% complete.
Items and percent complete are: Centerline 100%; Right of way 85%; Bench marks 100%; Slope staking 100%; and Drainage items 90%.
Sent slope staking notes to Helena for computations on 2-9-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV,

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1983

PROJECT NO.: SMP 2899-82
PROJ. NAME: Crushing & Stockpiling
LENGTH: —
COUNTY: McCone, Custer, Garfield & Dawson
CONTRACT TIME: 109 working Days
ORDER TO PROCEED DATE: Nov. 19 1982
% COMPLETE: 0
% TIME USED:
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 354,875.00
CONTRACTOR: Prince Inc.
FROM (town): Forsyth, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-5296
ADDRESS: Dept. of Hwys
Glendive, Mont. 59330

GENERAL: Contractor plans to begin crushing operations some time in March 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1983

PROJECT NO.: SMP 3699-82
CONTRACT AMOUNT: $ 245,425.00
PROJ. NAME: CRUSHING & STOCKPILING
CONTRACTOR: FRANCIS MUGGLI, INC.
LENGTH: ~
FROM (town): GLASGOW, MT.
COUNTY: PHILLIPS, BLAINE & MCCONE
AWARD DATE: 10-29-82
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 2-14-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 8-83
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 1
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 383-4445
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Box 176
Dodson, MT. 59524

GENERAL: CONTRACTOR BEGAN MOVING EQUIPMENT TO THE WILLIE DOLL GRAVEL PIT IN PHILLIPS COUNTY ON 2-14-82. THE TOP PORTION OF THE PIT CONTAINS MOST OF THE COURSE ROCK BUT THERE IS A PROBLEM WITH VOLUME SWELL SO THE CONTRACTOR IS RUNNING THIS MATL THROUGH THE CRUSHER AND REJECTING EVERYTHING BELOW THE ½" MESH, THEN THE ROCK WILL BE RAN THROUGH AGAIN WITH THE CLEAN GRAVEL IN THE LOWER PORTION OF PIT AREA.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 02-28-83

PROJECT NO.: PMS 4140(61)U-3
PROJ. NAME: Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland-Dawson Custer-Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 10
% TIME USED: 23
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 06-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT 59201

GENERAL: Winter shut down in effect. Items & percent complete are as follows: 8" White thermoplastic — 35% & 24" white thermoplastic - 12%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1983

PROJECT NO.: M-5006(3) M-RRS-5007(1)

CONTRACT AMOUNT: $1,087,273.54

PROJ. NAME: N. Anderson Ave. - Glendive

CONTRACTOR: C.O.P. Constr. Co.

LENGTH: 0.5 Miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 180 W.D.

DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 12-83

% COMPLETE:

NO. DAYS WORKED PER WEEK: 5

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Burlington Northern Railroad co., began work on their Temporary Trestle on Feb. 7, 1983, with nine men employed working five 8-hour shifts per week. The Temporary Trestle is estimated to be 50% Complete.

Bridge layout work is completed for 40% Complete, on the Bridge survey Control item.
Engineering layout is estimated at 50% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1983

PROJECT NO.: BR-9036 (9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 miles
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 7-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $157,828.50
CONTRACTOR: McIntyre Constr. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 6-30-82
DATE WORK STARTED: 8-31-82
PROBABLE COMPLETION DATE: 6-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: 11-15-82

PROJECT MANAGER: Larry K. Groufe
TELEPHUNE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of Highways
Wolf Point, Mt.

GENERAL: No work this last period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/2/83

PROJECT NO.: I-ACI 94-4(38)148 CONTRACT AMOUNT: $ NOT LET
PROJ. NAME: SHIRLEY WEST CONTRACTOR: _____
LENGTH: 5.9 MILES FROM (town): _____
COUNTY: CUSTER AWARD DATE: _____
CONTRACT TIME: _____ DATE WORK STARTED; _____
ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____
% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____ NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: SWANSON TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 13 ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: THIS PROJECT IS SCHEDULED TO BE LET MARCH 24, 1983. CENTERLINE, R/W LINES, AND LEVELS ARE COMPLETE. 3.4 MILES ARE STAKED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 24, 1983

PROJECT NO.: F 22-3 (1) 81 DATE SURVEY AUTHORIZED: January 12, 1983

PROJ. NAME: Culbertson-Lort. DATE WORK STARTED: February 7, 1983

LENGTH: 7.3 iles ESTIMATED COMPLETION DATE: February 15, 1983

DATE SUBMITTED TO DISTRICT: Feruary 8, 1983

PROJECT MANAGER: James E. Baldwin TELEPHONE: 787-5701

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100-February 24, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

Direct Participation
Federal Highway Administration
October 1, 1982

January 10, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
FH 19-1(1)	Bitterroot-Salmon	1.415	Grading, drainage Base & hot Bituminous Pavement	78%	100% Completed 10/26/82	Clark Brothers Contractors $1,351,495.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	Not Started		Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1